

CERTIFICATE OF COMPLETION



This property is compliant with the Residential Tenancies Act (2016) & the Healthy Homes Standards (2019) for the requirements of the:
Insulation Standard and/or the Moisture & Drainage Standard.

Street Address: 49 Livingstone Avenue, Hamilton

GES Number: AS23299

Installation Company: GreenStar Energy Solutions Ltd

Date of Installation: 13.01.2020

Ceiling Insulation: *All accessible areas*

Insulation Type: -

Insulation R Value: -

Ceiling insulation is compliant with the requirements of the RTA, HHS and NZS4246:2016.

Total R-value of insulation is at least R2.9 and the total thickness is at least 120mm.

Ceiling insulation is compliant with the requirements of the RTA and HHS.

GreenStar did not install the insulation therefore we **CAN NOT** certify that it complies with NZS4246:2016. Total R-value of insulation is at least R2.9 and the total thickness is at least 120mm.

Ceiling insulation not installed by GreenStar as instructed by the Homeowner however it is required for compliance to RTA and HHS.

Ceiling insulation is exempt as a result of various access reasons.

Ground Moisture Barrier (GMB): *All accessible areas*

Gauge of GMB: **Heavy Duty Black Polythene – 250 microns**

GMB is compliant with the requirements of the RTA, HHS and NZS4246:2016.

GMB is compliant with the requirements of the RTA and HHS. GreenStar did not install the insulation therefore we **CAN NOT** certify that it complies with NZS4246:2016.

GMB not installed by GreenStar as instructed by the Homeowner however it is required for compliance to HHS.

GMB is exempt as a result of various access reasons.

Drainage:

Please refer to report/statement sent. No physical site works carried out by GreenStar.

Underfloor Insulation: *All accessible areas*

Insulation Type: -

Insulation R Value: -

Underfloor insulation is compliant with the requirements of the RTA, HHS and NZS4246:2016. Total R-value of insulation is at least R1.5 and the total thickness is at least 100mm.

Underfloor insulation is compliant with the requirements of the RTA and HHS.

GreenStar did not install the insulation therefore we **CAN NOT** certify that it complies with NZS4246:2016. Total R-value of insulation is at least R1.5 and the total thickness is at least 100mm.

Underfloor insulation not installed by GreenStar as instructed by the Homeowner however it is required for compliance to RTA and HHS.

Underfloor insulation is exempt as a result of various access reasons.

Wall Insulation:

Not checked by GreenStar. Can not assess without damaging wall linings.

Smoke Alarms:

Not checked by GreenStar.

